

FORTNIGHTLY PROJECT STATUS REPORT

PROJECT NAME	WATLINGTON COMMUNITY PAVILION	DATE OF REPORT	04/02/2026
PROJECT MANAGER	PERIOD COVERED	PROJECTED DATE OF COMPLETION	
ROBERT MURFITT	20/01/2026 – 02/02/2026	OCTOBER 2026	

SUMMARY OF WORKS COMPLETED

DESCRIPTION
Continuation of block and brickwork up to DPC level. Begin moving in hardcore to floor area of building and begin laying of foul water drainage pipes inside and outside of building.

ANY RISKS / DELAYS

DESCRIPTION
Loss of odd days only due to very wet days.

UPCOMING WORK

DETAILS

Finish hardcoreing of floor base and drainage. Building inspector to visit site and pass this stage, then ready to pour over site concrete and begin blockwork on building from DPC level upwards.

OVERALL PROJECT ESTIMATED TIMELINE

