

FORTNIGHTLY PROJECT STATUS REPORT

PROJECT NAME	WATLINGTON COMMUNITY PAVILION	DATE OF REPORT	23/06/2026
PROJECT MANAGER	PERIOD COVERED	PROJECTED DATE OF COMPLETION	
ROBERT MURFITT	09/06/2026 – 22/06/2026	OCTOBER 2026	

SUMMARY OF WORKS COMPLETED

DESCRIPTION
Roofing tiles are delivered and building tiled in.

ANY RISKS / DELAYS

DESCRIPTION
None – site works have increased to bring the works back up to date.

UPCOMING WORK

DETAILS
Solar panels to arrive and be fitted, as is clock, to front of building. Drop scaffolding.

OVERALL PROJECT ESTIMATED TIMELINE

