

FORTNIGHTLY PROJECT STATUS REPORT

PROJECT NAME	WATLINGTON COMMUNITY PAVILION	DATE OF REPORT	20/01/2026
PROJECT MANAGER	PERIOD COVERED	PROJECTED DATE OF COMPLETION	
ROBERT MURFITT	23/12/2025 – 19/01/2026	OCTOBER 2026	

SUMMARY OF WORKS COMPLETED

DESCRIPTION
Continuation of blockwork below ground level off new concrete footings, blockwork now reaching above ground level.

ANY RISKS / DELAYS

DESCRIPTION
First day due back on site after Christmas break 05/01/26 snow covered site and sharp frosts shuts site for the week.

UPCOMING WORK

DETAILS
Continuation of blockwork above ground level.

OVERALL PROJECT ESTIMATED TIMELINE

